

## Fiscal Year 2012 Sidewalk Program



Before



After

**Purpose:**

The Sidewalk Program limits sidewalk requests to those streets with traffic volumes higher than 2,500 ADT that warrant the need for pedestrian improvements. The program focuses on linking sidewalks to land uses that serve pedestrian access to public facilities/schools, installing sidewalks where there is evidence of pedestrian usage and on both sides of a 4-lane roadway, and in areas where it is difficult for pedestrians to cross the street to access a sidewalk on the other side.

**Project Details:**

On July 5, 2011, the Mayor and Commission approved the FY12 sidewalk projects. The FY12 projects consisted of approximately 4,000 linear feet of sidewalks along the following four roadway sections:

- Oglethorpe Avenue (north side) between Glencrest Avenue and Hawthorne Avenue;
- Barnett Shoals Road (west side) between Stones Creek Condominiums and Lexington Road;
- Old Epps Bridge Road (north side) between West Broad Street and Hawthorne Avenue;
- Barnett Shoals Road (west side) between Brookewood Mill Condominiums and Stones Creek Condominiums

The construction of these projects was completed in February 2013.

<u>Phase</u>	<u>Agenda Date</u>	<u>Funding Source</u>	<u>Budget</u>	<u>Actual</u>	<u>Begin Date</u>	<u>End Date</u>
Concept	Jul-11					
PE Design	Nov-11	General Funds	\$40,000	\$38,895	Dec-11	May-12
PE Design						
FE Design	May-12					
ROW		SPLOST 2005	\$32,260	\$33,824	Nov-11	Jan-12
Construction	Jul-12	SPLOST 2005	\$214,262	\$207,078	Sep-12	Feb-13
Construction	Jul-12	General Funding		\$5,759	Sep-12	Feb-13

Concept: ACC David Clark, Jason Peek  
 Design: ACC David Clark, Jason Peek  
 Construction: Chesser-Kennedy Builders Lamar Brown, Joe Zachmann  
 Notes: Design completed in house, therefore expended funds relate to Salary & Benefits expenditures.  
 Project: 6216