


Athens-Clarke County
TRANSPORTATION & PUBLIC WORKS
ENGINEERING
LAND DEVELOPMENT
CO INSPECTION CHECKLIST



Project Name: _____ **Permit Number:** _____

Project Inspector: _____ **Inspection Date:** _____

	YES	NO	N/A
Is the site 100% stabilized with a 70% stand of grass?			
Have all sidewalks / ADA ramps been installed per spec?			
Is the SW pond complete, planted and stabilized?			
Have as-builts been submitted, reviewed and approved ? (up to a 2 week review time)			
Has the NOT been filed and do we have a copy in the file?			
Is a maintenance bond required?			
If a maintenance bond is required, has an engineer's estimate been submitted and approved for all items in the ROW?			
Has the bond been received with all corresponding forms? (ie: agreement to maintain improvements)			
Is all construction complete?			
Have all street lights been installed?			
Has all roadway signage / striping been installed?			
Are all manhole lids the correct type? (ACC public/private)			

CO approved by: _____ **Date:** _____