



Athens-Clarke County
PUBLIC UTILITIES DEPARTMENT
FINAL INSPECTION CHECKLIST
FOG / GREASE INTERCEPTOR



FACILITY NAME: _____

DATE OF FINAL INSPECTION: _____

ITEM NO. 1 Grease Interceptor Type	Completed
A. Approved Model and Size of Interceptor	
ITEM NO. 2- Outdoor Interceptor Installation	
A. All manholes accessible and serviceable.	
B. Manhole covers at final grade and free of debris.	
C. Sample manhole installed and accessible.	
D. All internal plumbing installed and functional.	
ITEM NO. 3- Indoor Trap Installation	
A. Trap accessible and serviceable.	
B. Trap properly vented	
C. Trap cover in place with seal.	
D. No leaks present.	
ITEM NO. 4- Certificate of Occupancy	
A. All items installed and in good working order.	
ITEM NO. 5- Certificate of Completion	
A. Grease interceptor pumped and manifest provided to FOG inspector's office.	

1025 Alexander St
Athens, GA 30601
(706) 613-3479

backflowsandfog@accgov.com

JULY 2024